

**Minutes of Meeting/Clarification**

S. No.	Observations of the Agencies	Clarifications
1	Laminar Air Flow – HEPA filters, as per BOQ, it is 'S' class with efficiency of 99.97% whereas as per specs, it is H-14 with efficiency of 99.995%. Also as per specs it should confirm to HTM 03-01 while as per BOQ it should confirm to DIN 4799 standards.	HEPA filters should be as per H-14 with efficiency of 99.995% confirming to HTM 03-01.
2	Pendants – 100 kgs as per BOQ whereas 200 kgs as per specs. Please clarify whether 100 kgs or 200 kgs.	As per BOQ item, single arm ceiling pendant with weight carrying capacity of 100 kg.
3	Self leveling compound – Tolerance of self leveling be +/- 3mm instead of +3mm.	Tolerance Allowed +/- 3mm.
4	List of Approved Makes	As per NIT/Tender Documents
5	Regarding ISI make O.T.Product	Refer Tender/NIT documents.