(TYP) PEDESTAL PD1
(350X1000)

(TYP) PEDESTAL PD2
(350X1000)

(TYP) PEDESTAL PD3
(350X700)

TYP. PLINTH BEAM
(345X400)

FOOTING SCHEDULE

FOOTING MKD.	SIZE			REINFORCEMENT	
	L	B	D	ALONG-SHORTER SPAN	ALONG-LONG SPAN
F1	2500	2000	500	12#@150C/C	12#@175C/C
F2	2500	1800	500	12#@150C/C	12#@175C/C
F3	2100	1800	500	12#@150C/C	12#@175C/C

FOOTING F1

SECTION Y-Y
FOR VERANDAH TOE WALL

NOTES :-

1. ALL DIMENSIONS ARE IN MILLIMETERS UNLESS OTHERWISE SHOWN.
2. WRITTEN DIMENSIONS ARE TO BE FOLLOWED.
3. ANY DISCREPANCY IN THE DRAWINGS SHALL BE BROUGHT TO THE NOTICE OF THE ARCHITECT.
4. THIS DRAWING SHALL BE READ IN CONJUNCTION WITH OTHER RELEVANT DRAWINGS
5. ALL LEVELS INDICATED ARE FINISHED FLOOR LEVELS(UNLESS MENTIONED OTERWISE.
6. FOR ELECTRICAL /PLUMBING REFER DETAIL DRAWINGS.
7. ALL STEEL WORKS HAVE ONE COAT OF STEEL PRIMER & TWO COAT OF SYNTHETIC ENAMEL PAINT
8.

TENDER DRAWING

PROJECT :-
CONSTRUCTION OF FCI PRE **ENGINEERED** GODOWNS IN AALO (ARUNACHAL PRADESH)

CLIENT :-
HINDUSTAN PREFAB. LTD.
JANGPURA, NEW DELHI

DRG TITLE :-
FOUNDATION PLAN & DETAILS

DRAWING NO:- ST-G-01

SCALE :- DATE-1.12.2017

DRAWN BY: CHECKED BY:

ASSOCIATES CONSULTANTS :-

Buildcon Solutions
HEAD OFFICE :- L-11,SARITA VIHAR,
NEW DELHI-76
TELE FAX :- 011 - 40506870
EMAIL-buildconsolutions@gmail.com